BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: Renovation and Upgradation of Ambedkar Samudaya Bhavana in Sidartha Nagar in ward no 16

Measurement Sheet

First and Final Part

Item No: 27

Item Name: KSRB 15.16 : Water proof cement paint KSRB 15-16.1 : Providing and finishing external walls in two coats with waterproof cement paint with primer of approved brand and shade to give an even shade after throughly brooming the surface to remove all dirt and loose powdered material, free from mortar drops and other foreign matter cost of materials, labour, complete as per specifications. (P.No.124/15.53.2) '--do with Primer-- GG Complete as per the direction of Engineer in Charge with all lead and Lift

CHAINAGE Land Mark	NO	L (m)	B (m)	D (m)	QTY	REMARKS
Ground Floor						
Outside Walls						
	1	27.45		3.65	100.19	
	1	16.50		3.65	60.23	
	1	11.15		3.65	40.70	
	2	4.62		3.10	28.64	
Deduction						
Shutter	-1	1.70		2.00	-3.40	
	-1	7.25		2.36	-17.11	
	-1	1.87		2.64	-4.94	
W	-5	1.80		1.50	-13.50	
W1	-4	1.80		1.05	-7.56	
W2	-1	1.32		1.82	-2.40	
V	-1	7.00		0.60	-4.20	
V	-1	7.00		0.60	-4.20	
First Floor						
Outside Walls						
	1	27.45		4.00	109.80	
	1	16.50		4.00	66.00	
	1	11.15		4.00	44.60	
	2	4.62		3.10	28.64	
Deduction						
D3	-5	0.90		2.10	-9.45	
D2	-2	0.75		2.10	-3.15	
W	-14	1.80		1.70	-42.84	
W1	-2	0.90		2.10	-3.78	
Transperat	-1	3.60		4.50	-16.20	
WC	2	4.52		0.60	5.42	
	-1	1.20		2.10	-2.52	

Scanned with CamScanner

	Parapet Wall		1	97.14		1.80	174.85	
			Total Qty Work Done				523.83	Sqm
			Qty payable in this Bill				523.83	Sqm

Rangalhamma

Contractor Representative

Assistant Engineer
Ward No-16
BBMP

Asst.Executive Engineer
Yeshwanthapura Sub Division
BBMP

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: Renovation and Upgradation of Ambedkar Samudaya Bhavana in Sidartha Nagar in ward no 16

Measurement Sheet

First and ~~Final~~ Part

Item No: 28

Item Name: Providing & fixing of glazed 2 Track-2 Panel Sliding Windows made out of multi Chamered uPVC sections with TPV gaskets having Isolated drainage and reinforced witgh Galvanized iron profiles through out the window. The outer frame having a overall size of 60x45 mm with reinforcement of 1 mm thickness and sash with overall size of 39x58 mm with reinforcement of 1.5mm thickness. Glazing bead for fixing ofglass shall be of size 20x18mm and coextruded with gasket. Windows shall be provided with 5mm plain float glass, standard hardware & single point locking system of flush lock, Wall thickness of frame & sash shall be 2-2.2 mm. Complete as per the direction of Engineer in Charge with all lead and Lift

CHAINAGE / Land Mark	NO	L (m)	B (m)	D (m)	QTY	REMARKS
Ground Floor						
W	5	1.80		1.50	13.50	
W1	4	1.80		1.10	7.92	
W2	1	1.32		1.82	2.40	
First Floor						
Outside Walls						
W	14	1.80		1.70	42.84	
W1	2	1.20		0.90	2.16	
				Total Qty Work Done	68.82	Sqm
				Qty payable in this Bill	68.82	Sqm

Ramalakshmamma

Contractor Representative

Assistant Engineer
Ward No-16
BBMP

Asst.Executive Engineer
Yeshwanthapura Sub Division
BBMP

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: Renovation and Upgradation of Ambedkar Samudaya Bhavana in Sidartha Nagar in ward no 16

Measurement Sheet

First and ~~final~~ Part

Item No:	27							
Item Name:	Providing and fixing white vitreous china clay, water closet Indian type (Squatting pan) of size 580mm with footrests, 100mm S or P trap, (approved make) cutting and making good the wall and floor wherever required, including cost of materials, labour complete as per specifications. Complete as per the direction of Engineer in Charge with all lead and Lift							
	CHAINAGE / **Land Mark**		**NO**	**L** (m)	**B** (m)	**D** (m)	**QTY**	**REMARKS**
	Samudaya Bhavana							
			2				2.00	
						Total Qty Work Done	**2.00**	**Each**
						Qty payable in this Bill	**2.00**	**Each**

Ranjulamma

Contractor Representative

Assistant Engineer
Ward No-16
BBMP

Asst.Executive Engineer
Yeshwanthapura Sub Division
BBMP

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: Renovation and Upgradation of Ambedkar Samudaya Bhavana in Sidartha Nagar in ward no 16

Measurement Sheet

First and Final Part

Item No:	30
Item Name:	Providing and fixing white vitreous china clay, flat back, lipped front urinal basin of 430x260x350mm with 5 litres PVC automatic flushing cistern, C.I / M.S brackets, standard flush pipe and C.P. brass spreaders with brass unions and G.I. clamps complete painting of fittings and brackets, cutting and making good the wall and floor wherever required, including cost of materials, labour complete as per specifications. Complete as per the direction of Engineer in Charge with all lead and Lift

CHAINAGE / Land Mark	NO	L (m)	B (m)	D (m)	QTY	REMARKS
Samudaya Bhavana						
	2				2.00	
Total Qty Work Done					2.00	Each
Qty payable in this Bill					2.00	Each

Rangalakamma

Contractor Representative

Assistant Engineer
Ward No-16
BBMP

Asst.Executive Engineer
Yeshwanthapura Sub Division
BBMP

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: Renovation and Upgradation of Ambedkar Samudaya Bhavana in Sidartha Nagar in ward no 16

Measurement Sheet

First and [redacted] Part

Item No: 39

Item Name: Providing & fixing CI Nahani trap of approved make confirming to ISI specification and construction of cistren in M 15 as per directions. Complete as per the direction of Engineer in Charge with all lead and Lift

CHAINAGE / Land Mark	NO	L (m)	B (m)	D (m)	QTY	REMARKS
Samudaya Bhavana						
	8				8.00	
Total Qty Work Done					8.00	Each
Qty payable in this Bill					8.00	Each

Ranganathamma

Contractor Representative

Assistant Engineer
Ward No-16
BBMP

Asst.Executive Engineer
Yeshwanthapura Sub Division
BBMP

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: Renovation and Upgradation of Ambedkar Samudaya Bhavana in Sidartha Nagar in ward no 16

Measurement Sheet

First and Final Page

Item No:	30						
Item Name:	KSRB 13-6 1 . Providing and fixing in position brass bib cock of approved quality nominal bore including cost of all materials, labour and HOM with all leads complete as per Specifications. Specification No.KBS 13.2.21 13.3						
	CHAINAGE / Land Mark		NO	L (m)	B (m)	D (m)	QTY	REMARKS
	Samudaya Bhavana							
			8				8.00	
					Total Qty Work Done		8.00	Each
					Qty payable in this Bill		8.00	Each

Ranjeetha ammi

Contractor Representative

Consultant Representative

Assistant Engineer
Ward No-16
BBMP

Asst.Executive Engineer
Yeshwanthapura Sub Division
BBMP

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: Renovation and Upgradation of Ambedkar Samudaya Bhavana in Sidartha Nagar in ward no 16

Measurement Sheet

First and ~~Final~~ Part

Item No: 35

Item Name: Providing and fixing white vitreous china clay, flat back wash basin size 550x400mm with a single 15mm C.P brass pillar tap with C.I / M.S brackets, 32 mm C.P. brass waste of standard pattern, painting of fittings and brackets, cutting and making good the wall and floor wherever required, including cost of materials, labour complete as per specifications. Complete as per the direction of Engineer in Charge with all lead and Lift

CHAINAGE / Land Mark		NO	L (m)	B (m)	D (m)	QTY	REMARKS
Samudaya Bhavana							
		3				3.00	
					Total Qty Work Done	3.00	nos
					Qty payable in this Bill	3.00	nos

Ramalakamma

Contractor Representative

Assistant Engineer
Ward No-16
BBMP

Asst.Executive Engineer
Yeshwanthapura Sub Division
BBMP

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: Renovation and Upgradation of Ambedkar Samudaya Bhavana in Sidartha Nagar in ward no 16

Measurement Sheet

First and final Part

Item No: 32

Item Name: KSRB13-8 ; Providing and fixing to wall, ceiling and floor, medium density polyethylene pipes 6.00 kgs/sq.cm working pressure of utside diameter with special flange, compression type fittings, wall clips, making good the wall, ceiling and floor including cost of all materials, labour charges, HOM and testing complete as per specifications. Specification No.KBS 13.2.15.1 /13.9 for internal water supply connection

CHAINAGE Land Mark		NO	L (m)	B (m)	D (m)	QTY	REMARKS
Samudaya Bhavana							
		1	30.00			30.00	
					Total Qty Work Done	30.00	Mtr
					Qty payable in this Bill	30.00	Mtr

Rangalakshmamma

Contractor Representative

Assistant Engineer
Ward No-16
BBMP

Asst.Executive Engineer
Yeshwanthapura Sub Division
BBMP

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: Renovation and Upgradation of Ambedkar Samudaya Bhavana in Sidartha Nagar in ward no 16

Measurement Sheet

First and ~~Final~~ Part A

Item No: 33 35

Item Name: KSRB13-8 ; Providing and fixing to wall, ceiling and floor, medium density polyethylene pipes 6.00 kgs/sq.cm working pressure of utside diameter with special flange, compression type fittings, wall clips, making good the wall, ceiling and floor including cost of all materials, labour charges, HOM and testing complete as per specifications. Specification No.KBS 13.2.15.1 /13.9 for internal water supply connection KSRB 13-8.8 : -do- 90 mm dia

CHAINAGE / Land Mark		NO	L (m)	B (m)	D (m)	QTY	REMARKS
Samudaya Bhavana							
		1	30.00			30.00	
		1	15.00			15.00	
		Total Qty Work Done				45.00	Mtr
		Qty payable in this Bill				45.00	Mtr

Ranjithamma

Contractor Representative

Assistant Engineer
Ward No-16
BBMP

Asst.Executive Engineer
Yeshwanthapura Sub Division
BBMP

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: Renovation and Upgradation of Ambedkar Samudaya Bhavana in Sidartha Nagar in ward no 16

Measurement Sheet

First and ~~Final~~ Part

Item No: 36

Item Name: KSRB13-8 ; Providing and fixing to wall, ceiling and floor, medium density polyethylene pipes 6.00 kgs/sq.cm working pressure of utside diameter with special flange, compression type fittings, wall clips, making good the wall, ceiling and floor including cost of all materials, labour charges, HOM and testing complete as per specifications. Specification No.KBS 13.2.15.1 /13.9 for internal water supply connection KSRB 13-8.8 : -do- 110 mm dia

CHAINAGE Land Mark		NO	L (m)	B (m)	D (m)	QTY	REMARKS
Samudaya Bhavana							
		1	30.00			30.00	
		1	5.00			5.00	
					Total Qty Work Done	35.00	Mtr
					Qty payable in this Bill	~~35.00~~	~~Mtr~~

Rangadhamma

Contractor Representative

Assistant Engineer
Ward No-16
BBMP

Asst.Executive Engineer
Yeshwanthapura Sub Division
BBMP

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: Renovation and Upgradation of Ambedkar Samudaya Bhavana in Sidartha Nagar in ward no 16

Measurement Sheet

First and ~~Final~~ Part

Item No:	39	
Item Name:	Providing and fixing to wall, ceiling and floor chlorinated poly vinyl chloride (CPVC) pipes conforming to IS 15778, having thermal stability for hot and cold water supply including all cpvc plain and brasss threaded fittings including fixing thepipes with the clamp at 1.00mtr spacing . This includes joining of pipes fittings with one set of cpvc solvent cement and testing of joints complete (Internal works) (Concealed work including cutting chases and good the walls etc.)A)15mm dia pipe nominal OD pipes. Complete as per the direction of Engineer in Charge with all lead and Lift	

	CHAINAGE Land Mark		NO	L (m)	B (m)	D (m)	QTY	REMARKS
	Samudaya Bhavana							
			1	15.00			15.00	
			Total Qty Work Done				15.00	Mtr
			Qty payable in this Bill				15.00	Mtr

Ranganathamma

Contractor Representative

Assistant Engineer
Ward No-16
BBMP

Asst.Executive Engineer
Yeshwanthapura Sub Division
BBMP

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: Renovation and Upgradation of Ambedkar Samudaya Bhavana in Sidartha Nagar in ward no 16

Measurement Sheet

First and final Page

Item No: 36

Item Name: Providing and fixing to wall, ceiling and floor chlorinated poly vinyl chloride (CPVC) pipes conforming to IS 15778, having thermal stability for hot and cold water supply including all cpvc plain and brasss threaded fittings including fixing thepipes with the clamp at 1.00mtr spacing . This includes joining of pipes fittings with one set of cpvc solvent cement and testing of joints complete (Internal works) (Concealed work including cutting chases and good the walls etc.) B)20 mm dia pipe nominal OD pipes. Complete as per the direction of Engineer in Charge with all lead and Lift

	CHAINAGE Land Mark		NO	L (m)	B (m)	D (m)	QTY	REMARKS
	Samudaya Bhavana							
			1	30.00			30.00	
			1	15.00			15.00	
			Total Qty Work Done				45.00	Mtr
			Qty payable in this Bill				45.00	Mtr

Ranjalakshamma

Contractor Representative

Assistant Engineer
Ward No-16
BBMP

Asst.Executive Engineer
Yeshwanthapura Sub Division
BBMP

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: Renovation and Upgradation of Ambedkar Samudaya Bhavana in Sidartha Nagar in ward no 16

Measurement Sheet

First and Final Bill

Item No: 31

Item Name: Providing and fixing in position brass gate valve with C.I wheel of approved quality (screwed end) NB including cost of all materials, labour and HOM of equipments with all leads complete as per specifications. Specification no: KBS 13.2.6/ a) of 20mm dia .Complete as per the direction of Engineer in Charge with all lead and Lift

CHAINAGE Land Mark	NO	L (m)	B (m)	D (m)	QTY	REMARKS
Samudaya Bhavana						
	10				10.00	
Total Qty Work Done					10.00	Nos
Qty payable in this Bill					10.00	Nos

Ranjulhamma

Contractor Representative

Assistant Engineer
Ward No-16
BBMP

Asst.Executive Engineer
Yeshwanthapura Sub Division
BBMP

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: Renovation and Upgradation of Ambedkar Samudaya Bhavana in Sidartha Nagar in ward no 16

Measurement Sheet

First and Final Part

Item No: 2040

Item Name: Providing and fixing in position brass gate valve with C.I wheel of approved quality (screwed end) NB including cost of all materials, labour and HOM of equipments with all leads complete as per specifications. Specification no: KBS 13.2.6/ b) of 25mm dia. Complete as per the direction of Engineer in Charge with all lead and Lift

	CHAINAGE Land Mark		NO	L (m)	B (m)	D (m)	QTY	REMARKS
	Samudaya Bhavana							
			10				10.00	
			Total Qty Work Done				10.00	Nos
			Qty payable in this Bill				10.00	Nos

Ranjeetha Kumari

Contractor Representative

Assistant Engineer
Ward No-16
BBMP

Asst.Executive Engineer
Yeshwanthapura Sub Division
BBMP

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: Renovation and Upgradation of Ambedkar Samudaya Bhavana in Sidartha Nagar in ward no 16

Measurement Sheet

First and Final Part

Item No:	39.1							
Item Name:	Supplying water storage tanks made of virgin polymer (LLDPE) with two layers outer Black or Blue and inner White layer of approved quality and make, conforming to I.S.I./ISO/SSI specifications. Complete as per the direction of Engineer in Charge with all lead and Lift							
	CHAINAGE Land Mark		NO	L (m)	B (m)	D (m)	QTY	REMARKS
	Samudaya Bhavana							
			2	1000.00			2000.00	
						Total Qty Work Done	2000.00	Ltr
						Qty payable in this Bill	2,000.00	Ltr

Rangalhamma

Contractor Representative

Assistant Engineer
Ward No-16
BBMP

Asst.Executive Engineer
Yeshwanthapura Sub Division
BBMP

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: Renovation and Upgradation of Ambedkar Samudaya Bhavana in Sidartha Nagar in ward no 16

Measurement Sheet

First and Final Part

Item No: 4.72

Item Name: Providing and fixing to wall, ceiling and floor chlorinated poly vinyl chloride (CPVC) pipes conforming to IS 15778, having thermal stability for hot and cold water supply including all cpvc plain and brasss threaded fittings including fixing thepipes with the clamp at . This includes joining of pipes fittings with one set of cpvc solvent cement and testing of joints complete (External works) 20 mm dia pipe nominal OD pipes Complete as per the direction of Engineer in Charge with all lead and Lift

CHAINAGE Land Mark	NO	L (m)	B (m)	D (m)	QTY	REMARKS
Samudaya Bhavana						
	1	30.00			30.00	
	1	30.00			30.00	
	1	25.00			25.00	
		Total Qty Work Done			85.00	Mtr
		Qty payable in this Bill			85.00	Mtr

Rangalakshmi

Contractor Representative

Assistant Engineer
Ward No-16
BBMP

Asst.Executive Engineer
Yeshwanthapura Sub Division
BBMP

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: Renovation and Upgradation of Ambedkar Samudaya Bhavana in Sidartha Nagar in ward no 16

Measurement Sheet

First and [illegible] PVC-9

Item No: 45

Item Name: Providing and fixing to wall, ceiling and floor chlorinated poly vinyl chloride (CPVC) pipes conforming to IS 15778, having thermal stability for hot and cold water supply including all cpvc plain and brassa threaded fittings including fixing thepipes with the clamp at . This includes joining of pipes fittings with one set of cpvc solvent cement and testing of joints complete (External works) 25 mm dia pipe nominal OD pipes Complete as per the direction of Engineer in Charge with all lead and Lift

CHAINAGE Land Mark		NO	L (m)	B (m)	D (m)	QTY	REMARKS
Samudaya Bhavana							
		1	30.00			30.00	
		1	15.00			15.00	
		Total Qty Work Done				45.00	Mtr
		Qty payable in this Bill				45.00	Mtr

Ranganathamma

Contractor Representative

Assistant Engineer
Ward No-16
BBMP

Asst.Executive Engineer
Yeshwanthapura Sub Division
BBMP

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: Renovation and Upgradation of Ambedkar Samudaya Bhavana in Sidartha Nagar in ward no 16

Measurement Sheet

First and [redacted] Part

Item No:	42							
Item Name:	Providing and fixing to wall, ceiling and floor , high density polyethylene pipes 6.00 kgf /sqcm working pressure 110 mm outside diameter with special flange, compression type fittings, wall clips, making good the wall, ceiling and floor in b) 110 mm dia. Complete as per the direction of Engineer in Charge with all lead and Lift							
	CHAINAGE		**NO**	**L**	**B**	**D**	**QTY**	**REMARKS**
	Land Mark			**(m)**	**(m)**	**(m)**		
	Samudaya Bhavana							
			1	30.00			30.00	
			1	15.00			15.00	
			Total Qty Work Done				45.00	Mtr
			Qty payable in this Bill				45.00	Mtr

Rajalakshmi

Contractor Representative

Assistant Engineer
Ward No-16
BBMP

Asst.Executive Engineer
Yeshwanthapura Sub Division
BBMP

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: Renovation and Upgradation of Ambedkar Samudaya Bhavana in Sidartha Nagar in ward no 16

Measurement Sheet

First and Final Part-A

Item No:	45
Item Name:	Providing stone ware gully trap of approved quality and fixing in C C 1:2:4 and plastering with C M 1:3 where ever necessary (Rate including cost of all materials, fixtures and lead). Size: 15 cm x 10 cm. Complete as per the direction of Engineer in Charge with all lead and Lift

CHAINAGE / Land Mark		NO	L (m)	B (m)	D (m)	QTY	REMARKS
Samudaya Bhavana							
		15				15.00	
				Total Qty Work Done		15.00	Each
				Qty payable in this Bill		15.00	Each

Ranjalkammi

Contractor Representative

Assistant Engineer
Ward No-16
BBMP

Asst.Executive Engineer
Yeshwanthapura Sub Division
BBMP

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: Renovation and Upgradation of Ambedkar Samudaya Bhavana in Sidartha Nagar in ward no 16

Measurement Sheet

First and ~~Final~~ Part

Item No: 46

Item Name: Constructing brick masonry inspection chamber 450x450mm, and 450mm depth, (clear inside dimension) for single pipeline, using table moulded non-modular bricks of class designation 50 in cement mortar 1:5, C.I cover with frame (light duty) 455x450 mm internal dimensions, total weight of cover with frame to be not less than 38 kg (weight of cover 23kg and weight of frame 15 kg) R.C.C. top slab with cement concrete M15 with 20mm and downsize granite metal, foundation concrete M5 with 40mm and downsize granite metal inside plastering 12mm thick with cement mortar 1:3, finish smooth with a floating coat of cement on walls and bed concrete complete as per standard design including cost of materials, labour charges, curing complete as per specifications. Complete as per the direction of Engineer in Charge with all lead and Lift

CHAINAGE Land Mark		NO	L (m)	B (m)	D (m)	QTY	REMARKS
Samudaya Bhavana							
		6				6.00	
			Total Qty Work Done			6.00	
			Upto 125%			3.75	Each
			Above 125%			2.25	Each

Rangalakshamma

Contractor Representative

Assistant Engineer
Ward No-16
BBMP

Asst.Executive Engineer
Yeshwanthapura Sub Division
BBMP

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: Renovation and Upgradation of Ambedkar Samudaya Bhavana in Sidartha Nagar in ward no 16

Measurement Sheet

First and ~~Final~~ Part

Item No:	47	
Item Name:	Geophysical investigation of site for Sinking borewell for supplying drinking water to the habitations either through the hand pump,MWS,P.W.S.S by vertical electrical sounding by adpoting venner or Schlumberger's method,including reconnaissance survey of Geological formation. Geophysical investigation of existing ground indecundity its quality & acceptability of the users indicating the location of site,recommended depth of casing pipe required to seal the top unconsolidated formation including an extra depth of 1.0 metre inconsolidated formation for proper seating of casing pipe,depth of drilling required to cover full depth of aquifer proposed to be tapped,probable yield and other information required including transportation of instrument and accesories to work site,engaging technical personal and labour required ◆Complete as per the direction of engineer in charge Complete as per the direction of Engineer in Charge with all lead and Lift	

	CHAINAGE Land Mark		NO	L (m)	B (m)	D (m)	QTY	REMARKS
							0.00	
			Total Qty Work Done				0.00	Nos
			Qty payable in this Bill				0.00	Nos

Rangalakshmamma

Contractor Representative

Assistant Engineer
Ward No-16
BBMP

Asst.Executive Engineer
Yeshwanthapura Sub Division
BBMP

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: Renovation and Upgradation of Ambedkar Samudaya Bhavana in Sidartha Nagar in ward no 16

Measurement Sheet

First and Final Part-A

Item No:	48
Item Name:	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 300 PSIG & above 1100 CMF & above in all strata including over burden upto 20 M fixing of casing pipes, collars and cap with necessary cutting and threading including transportation of rig and supporting vehicals, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour Complete as per the direction of engineer in charge. Complete as per the direction of Engineer in Charge with all lead and Lift--------0 to 50 m

CHAINAGE / Land Mark		NO	L (m)	B (m)	D (m)	QTY	REMARKS
						0.00	
		Total Qty Work Done				0.00	Rmtr
		Qty payable in this Bill				0.00	Rmtr

Rangalakshmi

Contractor Representative

Assistant Engineer
Ward No-16
BBMP

Asst.Executive Engineer
Yeshwanthapura Sub Division
BBMP

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: Renovation and Upgradation of Ambedkar Samudaya Bhavana in Sidartha Nagar in ward no 16

Measurement Sheet

First and ~~Final~~ Part

Item No:	49
Item Name:	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 300 PSIG & above 1100 CMF & above in all strata including over burden upto 20 M fixing of casing pipes, collars and cap with necessary cutting and threading including transportation of rig and supporting vehicals, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour Complete as per the direction of engineer in charge. Complete as per the direction of Engineer in Charge with all lead and Lift--------50 to 100 m

	CHAINAGE		NO	L	B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)		
							0.00	
			Total Qty Work Done				0.00	Rmtr
			Qty payable in this Bill				0.00	Rmtr

Ranjeetha Kumari

Contractor Representative

Assistant Engineer
Ward No-16
BBMP

Asst.Executive Engineer
Yeshwanthapura Sub Division
BBMP

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: Renovation and Upgradation of Ambedkar Samudaya Bhavana in Sidartha Nagar in ward no 16

Measurement Sheet

First and Final 2024

Item No:	50
Item Name:	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 300 PSIG & above 1100 CMF & above in all strata including over burden upto 20 M fixing of casing pipes, collars and cap with necessary cutting and threading including transportation of rig and supporting vehicals, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour Complete as per the direction of engineer in charge. Complete as per the direction of Engineer in Charge with all lead and Lift--------100 to 150 m

CHAINAGE Land Mark		NO	L (m)	B (m)	D (m)	QTY	REMARKS
						0.00	
		Total Qty Work Done				0.00	Rmtr
		Qty payable in this Bill				0.00	Rmtr

Rangalhammai

Contractor Representative

Assistant Engineer
Ward No-16
BBMP

Asst.Executive Engineer
Yeshwanthapura Sub Division
BBMP

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: Renovation and Upgradation of Ambedkar Samudaya Bhavana in Sidartha Nagar in ward no 16

Measurement Sheet

First and ~~Final~~ Part

Item No:	51
Item Name:	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 300 PSIG & above 1100 CMF & above in all strata including over burden upto 20 M fixing of casing pipes, collars and cap with necessary cutting and threading including transportation of rig and supporting vehicals, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour Complete as per the direction of engineer in charge. Complete as per the direction of Engineer in Charge with all lead and Lift--------150 to 200 m

CHAINAGE / Land Mark		NO	L (m)	B (m)	D (m)	QTY	REMARKS
						0.00	
				Total Qty Work Done		0.00	Rmtr
				Qty payable in this Bill		0.00	Rmtr

Ranjalakamma

Contractor Representative

Assistant Engineer
Ward No-16
BBMP

Asst.Executive Engineer
Yeshwanthapura Sub Division
BBMP

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: Renovation and Upgradation of Ambedkar Samudaya Bhavana in Sidartha Nagar in ward no 16

Measurement Sheet

First and Final Part A

Item No:	52							
Item Name:	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 300 PSIG & above 1100 CMF & above in all strata including over burden upto 20 M fixing of casing pipes, collars and cap with necessary cutting and threading including transportation of rig and supporting vehicals, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour Complete as per the direction of engineer in charge. Complete as per the direction of Engineer in Charge with all lead and Lift--------200 to 250 m							
	CHAINAGE		**NO**	**L**	**B**	**D**	**QTY**	**REMARKS**
	Land Mark			**(m)**	**(m)**	**(m)**		
							0.00	
			Total Qty Work Done				**0.00**	**Rmtr**
			Qty payable in this Bill				**0.00**	**Rmtr**

Rangalhammai

Contractor Representative

Assistant Engineer
Ward No-16
BBMP

Asst.Executive Engineer
Yeshwanthapura Sub Division
BBMP

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: Renovation and Upgradation of Ambedkar Samudaya Bhavana in Sidartha Nagar in ward no 16

Measurement Sheet

First and ~~Final~~ Part-I

Item No:	53							
Item Name:	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 300 PSIG & above 1100 CMF & above in all strata including over burden upto 20 M fixing of casing pipes, collars and cap with necessary cutting and threading including transportation of rig and supporting vehicals, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour Complete as per the direction of engineer in charge. Complete as per the direction of Engineer in Charge with all lead and Lift--------250 to 300 m							
	CHAINAGE / **Land Mark**		**NO**	**L** (m)	**B** (m)	**D** (m)	**QTY**	**REMARKS**
							0.00	
						Total Qty Work Done	**0.00**	**Rmtr**
						Qty payable in this Bill	**0.00**	**Rmtr**

Ramgulhamma

Contractor Representative

Assistant Engineer
Ward No-16
BBMP

Asst.Executive Engineer
Yeshwanthapura Sub Division
BBMP

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: Renovation and Upgradation of Ambedkar Samudaya Bhavana in Sidartha Nagar in ward no 16

Measurement Sheet

First and ~~Final~~ Part

Item No:	54
Item Name:	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 300 PSIG & above 1100 CMF & above in all strata including over burden upto 20 M fixing of casing pipes, collars and cap with necessary cutting and threading including transportation of rig and supporting vehicals, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour Complete as per the direction of engineer in charge. Complete as per the direction of Engineer in Charge with all lead and Lift--------300 to 350 m

CHAINAGE Land Mark		NO	L (m)	B (m)	D (m)	QTY	REMARKS
						0.00	
		Total Qty Work Done				0.00	Rmtr
		Qty payable in this Bill				0.00	Rmtr

Rangalhamma

Contractor Representative

Assistant Engineer
Ward No-16
BBMP

Asst.Executive Engineer
Yeshwanthapura Sub Division
BBMP

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: Renovation and Upgradation of Ambedkar Samudaya Bhavana in Sidartha Nagar in ward no 16

Measurement Sheet

First and ~~Final~~ Part

Item No:	55							
Item Name:	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 300 PSIG & above 1100 CMF & above in all strata including over burden upto 20 M fixing of casing pipes, collars and cap with necessary cutting and threading including transportation of rig and supporting vehicals, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour Complete as per the direction of engineer in charge. Complete as per the direction of Engineer in Charge with all lead and Lift--------350 to 400 m							
	CHAINAGE / Land Mark		NO	L (m)	B (m)	D (m)	QTY	REMARKS
							0.00	
				Total Qty Work Done			0.00	Rmtr
				Qty payable in this Bill			0.00	Rmtr

Rangalkamma

Contractor Representative

Assistant Engineer
Ward No-16
BBMP

Asst.Executive Engineer
Yeshwanthapura Sub Division
BBMP

Scanned with CamScanner